

CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

Student Accommodation
Development
at
Blackpitts

Dublin 8

Contents:

1.0	INTRODUCTION.....	3
2.0	DESCRIPTION OF THE PROJECT.....	4
3.0	CONSTRUCTION PROGRAMME AND PHASING.....	8
4.0	EXCAVATIONS.....	10
4.1	Archaeological and Architectural Heritage	10
4.2	Ground Conditions	10
4.3	Foundations	11
5.0	SITE LOGISTICS.....	11
5.1	Site Safety Compliance	11
5.2	Site Establishment and Security	12
5.3	Consents and Licenses	13
5.4	Services and Utilities	13
5.5	Material Handling and Storage	15
5.6	Visitor Management	15
5.7	Site Working Hours	15
5.8	Employment and Management Workforce	16
6.0	CONSTRUCTION TRAFFIC AND SITE ACCESS.....	16
6.1	Traffic Queueing	17
6.2	Site Hoarding and Security Fencing	17
7.0	SAFETY, HEALTH AND ENVIRONMENTAL CONSIDERATIONS DURING CONSTRUCTION WORKS.....	18
7.1	Construction Lighting	18
7.2	Air Quality	18
7.3	Noise and Vibration	26
7.4	Waste Management	28
7.5	Surface Water Management	31
8.0	SUMMARY.....	33
9.0	REFERENCES.....	34

Document Information	
Project	Blackpitts LRD
Project No.	2419-10
Document Title	Engineering Services Report
Prepared by	Marcus Wallace
Checked by	John Campbell
Date	10 th July 2025

1.0 Introduction

This Construction Environmental Management Plan (CEMP) has been prepared by JJ Campbell and Associates Consulting Engineers.

The CEMP identifies the manner in which the mitigation measures described below (which are designed to avoid, minimise or mitigate adverse construction effects on the environment prior to commencement on site) will be implemented.

This CEMP has been prepared to account for activities at the site during the demolition, excavation and construction phases of the project.

The main issues that have been considered within this document are as follows:

- Description of Works
- Construction programme and phasing
- Site logistics
- Workforce
- Public relations and community liaison
- Construction traffic and access and
- Safety, health and environmental management

The CEMP will be updated to include, inter alia, additional measures required pursuant to planning conditions. This plan will be managed and updated in advance of and throughout the construction phase as required by the appointed Main Contractor.

2.0 Description of the Project

Planning permission is sought for a Large-Scale Residential Development delivering 217 student bed spaces (209 single rooms and 4 twin rooms, 213no. rooms in total), within one block. The blocks ranges in height up to 6 storeys with a basement below. All associated internal and external amenity space, including the provision of restaurant/café, on street carparking, cycle parking, landscaping, bin stores, service provision and all other associated site development works.




Figure 1 – Site - Applicant site Illustrated by red line

5 | Page

3.0 Construction Programme and Phasing

The construction works associated with the proposed development will be undertaken in 2 phases, Demolition Phase and Construction Phase.

The demolition and excavation associated with removing demolition material, excavating the foundations, along with re-profiling spoil onsite may be carried out before the construction phase by a specialist demolition contractor.

Subject to the grant of permission, the construction and demolition programme is intended to commence late 2025, with a 2 - month programme for demolitions and 24 - month programme for construction works.

Demolitions: 2 months
Construction: 24 months

The construction compound, hoarding, and storage areas will be located at the locations provided as indicated on drawing Sk1 attached.

Stage 1 : Demolitions

- Establishment - offices, canteen, welfare, etc.
- Removal / make safe existing services
- Hoarding and fencing
- Demolition of structure
- Removal / demolition of ground floor slab
- Grub out foundations
- Blind the site

Stage 2 Construction

- Erect crane
- Install Secant Piles
- Excavate basement
- Construct basement and GF slab
- Construct RC floors and columns up to roof level
- Utility connections
- Fit out, Buildings
- Landscaping
- Makegood surfaces

No structural drawings exist for the existing buildings. An existing building topographical survey was carried out by Apex Surveys.

The Demolition Contractor shall review any available drawings and information to confirm the nature of building components and construction as identified in his pre-construction surveys.

4.0 EXCAVATIONS

4.1 Archaeological and Architectural Heritage

The Demolition Contractor shall be required to co-ordinate and liaise with the appointed Project Archaeologist in relation to the timing of any and all sub-surface works, if one is required.

The Main/Demolition Contractor shall be required to prepare its written methodology / method statement so as to implement all relevant Cultural Heritage mitigation measures set out in the application documentation (and set out in the Schedule of Mitigation Measures). The Main/Demolition Contractor shall be required to provide this methodology / method statement to the Project Archaeologist for review prior to the commencement of any works on the site. The written methodology / method statements will in turn be issued by the Client appointed Archaeologist to the planning authority.

A programme of archaeological monitoring of the ground reduction associated with the proposed development will be carried out. This will be carried out by a suitably qualified archaeologist under licence and in accordance with the provisions of the National Monuments Acts.

Should archaeological features or material be uncovered during archaeological testing or any phase of construction, ground works will cease immediately and the National Monuments Service of the Department of Culture, Heritage and the Gaeltacht will be informed. Time must be allowed for a suitably qualified archaeologist to inspect and assess any material. If it is established that archaeologically significant material is present, the National Monuments Service may require that further archaeological mitigation be undertaken. A written report will be prepared detailing the results of all archaeological works.

4.2 Ground Conditions

No site investigation has been carried out at planning stage but Ayesa who prepared the BIA confirmed the ground conditions for a nearby development:

Made Ground
Brown Boulder Clay
Black Boulder Clay
Competent Limestone
Competent Mudstone

No asbestos survey has been carried for planning out but in the event that Asbestos containing materials (ACMs) are found, the removal will only be carried out by a suitably permitted waste contractor, in accordance with Safety, Health and Welfare at Work (Exposure to Asbestos) Regulations 2006, as amended. Any ACMs will be taken to a suitably licensed or permitted facility.

No contamination testing has been carried out for planning but in the event that hazardous soil or historically deposited waste is encountered during the construction phase, the contractor will notify Dublin City Council and provide information, to include estimated tonnages,

description of location, any relevant mitigation, destination for disposal/treatment, in addition to information on the authorised waste collector(s).

4.3 Foundations

It is assumed for now secant piles will be installed around the perimeter to allow excavation of the basement. The basement shall be a raft foundation supported on the black boulder clay. The geotechnical design of any piles be carried out in accordance with IS EN 1997-1:2005 Eurocode 7: Geotechnical Design – Part 1: General Rules and with respect to the Irish National Annex. The recommendations of CIRIA C760 are also considered.

5.0 SITE LOGISTICS

5.1 Site Safety Compliance

The Contractor shall be responsible for overall management of the site for the duration of the proposed works and must progress their works with reasonable skill, care, diligence and to proactively manage the works in a manner most likely to ensure the safety and welfare of those carrying out construction works.

The Contractor shall comply with all relevant statutory requirements, including the Safety Health and Welfare at Work Act 2005, as amended, the Safety, Health and Welfare at Work (Construction) Regulations 2013, as amended, and the Safety, Health and Welfare at Work (General Application) Regulations 2007, as amended.

5.2 Site Establishment and Security

The site is currently accessed off Blackpitts Road.

For the duration of demolition and initial stages of construction, all site traffic can enter the site from Blackpitts Road and then access has to be changed to Donovan Lane, see drawing in Appendix 2. Construction traffic movements will be organised in the manner set out in the Contractors CEMP, as agreed with the planning authority before he commences works and subject to any planning conditions attached to a grant of permission.

It is anticipated that site establishment works will take approximately 1 week. The site office and welfare facilities will be confirmed in advance of the commencement of site works and agreed with Dublin County Council.

5.3 Consents and Licences & Liaison

All statutory consents and licences required to commence on-site construction activities will be obtained ahead of works commencing, allowing for the appropriate notice period. These will include, but are not limited to:

- Site notices;
- Construction commencement notices; and
- Licence to connect to existing utilities and mains sewers, where required;

Also, the main contractor shall liaise with all adjoining / neighbouring landowners. Key Neighbours include the following:

- Businesses on Blackpitts Road
- Local Residents.

5.4 Services and Utilities

Existing utility services which traverse the site will be diverted and rerouted during the course of the project to ensure that services are always maintained.

A Utility will be carried out by Apex Surveys to establish the locations of services. Any existing piped or cabled underground services will be verified on site and will be made safe and removed/rerouted where required.

Welfare facilities (canteens, toilets etc.) will be available within the raised construction compound and this will remain in place for the construction of the proposed development. The offices and site amenities will initially need to have their own power supply (generator), water deliveries and foul water collection until connections are made to the mains networks.

Electrical connections will be made by suitably qualified personnel following consultation with the relevant authorities and will be cognisant of subsequent construction works. High voltage connections will be established for heavy duty equipment and site facilities, as required.

The current electricity facilities on the site of the proposed development are supplied by the ESB through a ring network. All electrical works, including connection to the ESB network will be carried out by a suitably qualified contractor.

Water supply required for welfare facilities, dust suppression and general construction activities will be sourced from the existing public piped supplies running into the site.

However, before connections are established to the water supply it may need to be trucked onto site. As with electrical works, this will be carried out by a suitably qualified contractor. It will be necessary to service the site with a reliable and safe water supply.

Site welfare facilities will be established to provide sanitary facilities for construction workers on site. The main contractor will ensure that sufficient facilities are available at all times to accommodate the number of employees on site. Foul water from the offices and welfare facilities on the site will discharge into the existing foul sewer on site (the cabins may initially need to have the foul water collected by a licensed waste sewerage contractor before connection to the sewer line can be made).

5.5 Material Handling and Storage

When key materials are ordered, a 'Just in Time' delivery system will operate to minimise storage of materials, the quantities of which are unknown at this stage.

Where possible it is proposed to source general construction materials from the Dublin area to minimise transportation distances.

Aggregate materials such as sands and gravels will be stored in clearly marked receptacles in the compound area within the site. Liquid materials will be stored within temporary bunded areas, doubled skinned tanks or bunded containers (all bunds will conform to standard bunding specifications – BS EN 1992-3:2006) to prevent spillage.

Construction materials will be brought to site by road. Construction materials will be transported in clean vehicles. Lorries/trucks will be properly enclosed or covered during transportation of friable construction materials and spoil to prevent the escape material along the public roadway.

The majority of construction waste materials generated will be soil from excavation works. Material will be removed from site regularly to ensure there is minimal need for stockpiling.

5.6 Visitor Management

Visitors will only be allowed to enter the main site compound via the designated pedestrian access gate. A dedicated, secured footpath to the site office is established at the gate for registration and obtaining PPE prior to entering the site. A log will be maintained by security to control access to the site. Visitors will be required to attend a site-specific induction to allow access to the compound and/or construction site unless being accompanied by an inducted member of the site team.

Visitors will then be taken by an inducted member of the construction team to the required area of the site.

5.7 Site Working Hours

Site development and building works will only be carried out between the hours of 8am to 7pm Mondays to Fridays inclusive and between 8am and 2pm hours on Saturdays or working hours stated on the conditions of planning. There will be no construction works carried out on Sundays or public holidays. Deviation from these times will only take place when written approval is granted by DCC in exceptional circumstances.

In addition, the Contractor shall comply with all the reasonable safety requirements of the Client, the Project Supervisor for the Design Process and the Project Supervisor for the Construction Stage.

5.8 Employment and Management Workforce

The development is relatively large in nature. It is estimated that there will initially be 10 staff on site on a typical day, however during peak construction periods this is expected to fluctuate up to 25 - 35 staff and contractors on site per day.

It is anticipated that the key project managers and main contractor representatives will maintain a presence on site for the whole duration of the project and the labour workforce will be determined by the specialist contractors required on site.

All employees working on the site will be required to have a Safe Pass Card (or similar approved Construction Health & Safety card), manual handling training and the necessary certificates to operate machinery as required. The details of training required, records maintained, and induction procedures will be outlined in the Main Contractor's Health and Safety Plan(s).

5.8.1 Walking

The contractor will ensure construction staff will have ease of access to the site thereby providing convenient access to the public transport routes that run close to the site.

5.8.2 Cycling

Cycle parking spaces will be provided on the site for construction staff. In addition, lockers will be provided to allow cyclists store their cycling clothes.

Dedicated cycle parking will be provided beside the site welfare facilities, see drawing in Appendix 2.

5.8.3 Car Sharing

Car sharing among the construction staff should be encouraged, especially from areas where construction staff may be clustered. The contractor will aim to organise shifts in accordance to staff origins, hence enabling higher levels of car sharing. Such a measure offers a significant opportunity to reduce the proportion of construction staff driving to - site and which will minimise the potential traffic impact on the road network surrounding the site.

5.8.4 Public Transport

The Contractor will issue an information leaflet to all staff as part of their induction on site, highlighting the location of the various public transport services in the vicinity of the construction site.

5.8.5 Management of the Mobility Management Plan

To oversee and implement the Mobility Management Plan for the construction works, the following mechanisms will be put in place by the Main Contractor:

- The appointment of a Mobility Manager to implement the Plan
- The establishment of a group (which includes the Main Contractor) to oversee the ongoing implementation of the Plan.

6.0 CONSTRUCTION TRAFFIC AND SITE ACCESS

For the duration of demolition and construction activities, all site traffic will load and unload from Blackpitts Road and Donovan Lane. Detailed construction traffic movements will be organised in the contractors CEMP when appointed and as agreed with the planning authority and subject to any planning conditions attached to a grant of permission. For larger loads a banksman will be positioned to direct construction delivery vehicles.

The heavy good vehicles (HGVs) routes to and from the site are set out in the contractors CEMP.

Construction traffic and site access shall comply at all times with the requirements of:

- Department of Transport Traffic Signs Manual 2010 – Chapter 8 Temporary Traffic Measures and Signs for Roadworks
- Department of Transport Guidance for the Control and Management of Traffic at Road Works (2010)
- Any additional requirements detailed in the Design Manual for Roads and Bridges (DMRB) & Design Manual for Urban Roads & Streets (DMURS)

Construction traffic operation will be limited to 7am to 7pm from Monday to Friday and 8am to 2pm on Saturday for the off-road construction. These times may vary to facilitate specific site requirements and/or construction activities associated with the site. Any variation will be agreed in advance with DCC.

HGV vehicles will be kept to a minimum, flatbed truck will be utilised as much as possible.

Excavated material will be reused as part of the site development works where possible to minimise truck movements to and from the site (e.g. use as non-structural fill under green areas).

6.1 Traffic Queueing

Material deliveries and collections from site will be planned, scheduled and staggered to avoid build-up of construction works related traffic.

Deliveries to site shall be booked in advance using a delivery schedule, so as to prevent lorry congestion on the road networks surrounding the site. Alternative safe routeways shall be established for traffic and pedestrians where existing routeways have to be altered, removed or worked on during the project.

6.2 Site Hoarding and Security Fencing

All areas of construction will be fenced / hoarded off to prevent unauthorized access. This fencing shall remain closed at all times during construction works and closed and locked after construction work hours / break times.

This fencing shall be erected in accordance with good practice and the requirements of the Safety, Health and Welfare at Work (Construction) Regulations 2013, as amended,. Fencing arrangements shall be reviewed as the life of the project progresses.

Access/Egress to site for site operatives and visitors shall be via locked gates. Site security fencing/ Hoarding up to a height of 2.4 m will be erected that will clearly separate the work site from the surrounding public. It is not envisaged that the fencing will impinge upon the safe passage of pedestrians during the construction phase.

7.0 SAFETY, HEALTH AND ENVIRONMENTAL CONSIDERATIONS DURING CONSTRUCTION WORKS

The safety, health and environmental considerations which will be addressed include:

- Construction Health & Safety training requirements;
- Covid 19 guidelines;
- Induction procedures;
- Emergency protocols; and
- Details of welfare facilities.

7.1 Construction Lighting

Construction work will generally be confined to daylight hours and lighting will generally not be required for the construction phase. There will, however, be occasions where the provision of portable lighting will be required (works on roadways and power floating floors as examples). Where possible and without jeopardising site safety, lights will be pointed down at a 45-degree angle and away from sensitive receptors. The site compound will have external lights for safety and security. These lights will be pointed down at a 45-degree angle and away from sensitive receptors where possible.

7.2 Air Quality

Continuous real time particulate (i.e. PM10 and PM2.5) monitoring along the site boundaries shall be undertaken during any demolition, ground works or during a construction phase which DCC deems necessary.

This section describes the site policy with regard to dust management and the specific mitigation measures which will be put in place during construction works. The objective of dust control at the site is to ensure that no significant nuisance occurs at nearby sensitive receptors. In order to develop a workable and transparent dust control strategy, the measures set out below have been formulated by drawing on best practice guidance from Ireland, the UK and the US, such as:

- Department of Environment, Heritage and Local Government (DOEHLG), *Quarries and Ancillary Activities, Guidelines for Planning Authorities* (2004) ¹;
- US Environment Protection Agency (USEPA), *Compilation of Air Pollutant Emission Factors, AP-42, Fifth Edition* (periodically updated) (1986) ²;
- The Scottish Office – Development Department, *Planning Advice Note PAN50 Controlling the Environmental Effects Of Surface Mineral Workings Annex B: The Control of Dust at Surface Mineral Workings* (1996) ³; and
- Institute of Air Quality Management (IAQM), *Guidance on the Assessment of Dust from Demolition and Construction* (2014) ⁴.

7.2.1 Site Management

The site activities will be undertaken with due consideration of the surrounding environment and the close proximity of sensitive receptors such as residents and pedestrians. Dust

management during the construction phase will be the most important aspect in terms of minimising the impacts of the project on the surrounding air quality. The following measures will also be implemented to ensure impacts are minimised:

- Complaint registers will be kept detailing all telephone calls and letters of complaint received in connection with construction activities, together with details of any remedial actions carried out;
- Equipment and vehicles used on site will be in good condition such that emissions from diesel engines etc. are not excessive; and
- Pre-start checks will be carried out on equipment to ensure they are operating efficiently and that emission controls installed as part of the equipment are functional.

Dust deposition levels will be monitored on a regular basis in order to assess the impact that site activities may have on the local ambient air quality. The following procedure will be implemented:

- The dust deposition rate will be measured by positioning Bergerhoff Dust Deposit Gauges at strategic locations near the boundaries of the site for a period of 30 (+/- 2) days if required. Monitoring should be conducted as required during periods when the highest levels of dust are expected to be generated i.e., during site preparation works and soil stripping activities.
- The exact locations will be determined after consideration of the requirements of Method VDI 2119 with respect to the location of the samplers relative to obstructions, height above ground and sample collection and analysis procedures.
- After each 30 (+/- 2 days) exposure period, the gauges will be removed from the sampling location, sealed and the dust deposits in each gauge will be determined gravimetrically by an accredited laboratory and expressed as a dust deposition rate in $\text{mg}/\text{m}^2/\text{day}$ in accordance with the relevant standards.
- Technical monitoring reports detailing all measurement results, methodologies and assessment of results shall be subsequently prepared and maintained by the Site Manager.

A limit value of $350 \text{ mg}/\text{m}^2/\text{day}$ will be used in comparison with recorded values.

7.2.2 Dust Control Measures

The aim is to ensure good site management by avoiding dust becoming airborne at source. This will be done through good design, planning and effective control strategies. The siting of construction activities and the limiting of stockpiling will take note of the location of sensitive receptors and prevailing wind directions in order to minimise the potential for significant dust nuisance. In addition, good site management will include the ability to respond to adverse weather conditions by either restricting operations on-site or using effective control measures quickly before the potential for nuisance occurs.

- During working hours, technical staff will be available to monitor dust levels as appropriate; and
- At all times, the dust management procedures put in place will be strictly monitored and assessed.

The dust minimisation measures should be reviewed at regular intervals during the construction phase to ensure the effectiveness of the procedures in place and to maintain the goal of minimisation of dust generation. In the event of dust nuisance occurring outside the site boundary, site activities should be reviewed, and procedures implemented to rectify the problem. Specific dust control measures to be employed are presented below.

7.2.3 Site Routes

Site access routes (particularly unpaved areas) can be a significant source of fugitive dust from construction sites if control measures are not in place. The most effective means of suppressing dust emissions from unpaved roads is to apply speed restrictions. Studies show that these measures can have a control efficiency ranging from 25% to 80%⁵.

- A speed restriction of 20 km/h will be applied as an effective control measure for dust for on-site vehicles or delivery vehicles within the vicinity of the site;
- Bowsters will be available during periods of dry weather throughout the construction period. Research shown found that the effect of surface watering is to reduce dust emissions by 50%⁶. The bowster will operate during dry periods to ensure that unpaved areas are kept moist. The required application frequency will vary according to soil type, weather conditions and vehicular use;
- Any hard surface roads will be swept to remove mud and aggregate materials from their surface while any unsurfaced areas shall be restricted to essential site traffic only.

7.2.4 Demolition/Excavation

Demolition and excavation work during periods of high winds and dry weather conditions can be a significant source of dust.

- During dry and windy periods, and when there is a likelihood of dust nuisance, watering shall be conducted to ensure moisture content of materials being moved is high enough to increase the stability of the soil and thus suppress dust;
- During periods of very high winds (gales), activities likely to generate significant dust emissions should be postponed until the gale has subsided.

The movement of truck containing materials with a potential for dust generation to an off-site location will be enclosed or covered.

7.2.5 Stockpiling

The location and moisture content of stockpiles are important factors which determine their potential for dust emissions. The following measures will be put in place:

- Overburden material will be protected from exposure to wind by storing the material in sheltered parts of the site, where possible;
- Regular watering will take place during dry/windy periods to ensure the moisture content is high enough to increase the stability of the soil and suppress dust;

7.2.6 Site Traffic on Public Roads

Spillage and blow-off of debris, aggregates and fine material onto public roads will be reduced to a minimum by employing the following measures:

- Vehicles delivering material with potential for dust emissions to an off-site location shall be enclosed or covered at all times to restrict the escape of dust;
- Any hard surface site roads will be swept to remove mud and aggregate materials from their surface while any unsurfaced roads shall be restricted to essential site traffic only.
- A power washing facility or wheel cleaning facility will be installed near to the site compound for use by vehicles exiting the site when appropriate, and an example of the washing equipment can be seen in insert 7.1 ; and
- Road sweepers will be employed to clean the site access route as required.

7.2.7 General

The pro-active control of fugitive dust will ensure that the prevention of significant emissions, rather than an inefficient attempt to control them once they have been released, will contribute towards the satisfactory management of dust by the construction contractor.

7.3 Noise and Vibration

The below chapters have been prepared in response to Dublin City Council (DCC) Memorandum from Environmental Health Officer, Air Quality Monitoring and Noise Control Section.

The local DCC environmental requirements shall be adhered to prior to the commencement of work on site. This applies to both demolition and construction works.

This report makes references to the requirements of the Air Quality Monitoring and Noise Control Unit's Good Practice Guide for Construction and Demolition.

Noise impacts arising from demolition, earthworks and construction activities have the potential to cause annoyance or nuisance to local residents and businesses in the area.

The earthworks will generate typical construction activity related noise and vibration sources from use of a variety of plant and machinery such as rock breakers, excavators, lifting equipment, dumper trucks, compressors and generators.

The noise limits to be applied for the duration of the infrastructure works are those specified in the B Category of BS 5228. These limits are summarised below and will be applied at the nearest sensitive receptors to the works.

- Night (23:00-07:00) = 55dB
- Evening (19:00-23:00) = 65dB
- Day (07:00-19:00) = 70dB

The total noise (LAeq) which should not be exceeded during daytime is therefore 70dB. Vibration limits to be applied for the infrastructure works are those specified in the TII document Guidelines for the Treatment of Noise and Vibration in National Road Schemes (TII, Revision 1, 2004). These limits are outlined below:

Allowable Vibration (in terms of peak particle velocity) at the closest part of sensitive property to the source of vibration, at a frequency of;

- Less than 11Hz - 3mm/s
- 11 to 50 Hz - 3 to 8mm/s
- 50 to 110 Hz (and above) - 8 to 11mm/s

Any noise complaints related to activities at the site will be logged and investigated and, where required, measures taken to ameliorate the source of the noise complaint.

A designated noise officer should be appointed to site during construction works. Any complaints should be logged and followed up in a prompt fashion. In addition, prior to particularly noisy construction activity, e.g. excavation close to a property, etc., the site contact should inform the nearest noise sensitive locations of the time and expected duration of the works.

All works on site shall comply with BS 5228 2009+ A1 2014 (Parts 1 & 2) which gives detailed guidance on the control of noise and vibration from construction activities. In general, the following mitigation measures shall be implemented during the proposed construction works:

- Avoid unnecessary revving of engines and switch off equipment when not required.
- Keep internal haul roads well maintained and avoid steep gradients.
- Minimise drop height of materials.
- Start-up plant sequentially rather than all together
- In accordance with "Best Practicable Means", plant and activities to be employed on site are reviewed to ensure that they are the quietest available for the required purpose.
- Where required, improved sound reduction methods are used e.g. enclosures.
- Site equipment is located away from noise sensitive areas, as much as physically possible.
- Regular and effective maintenance by trained personnel is carried out to reduce noise and / or vibration from plant and machinery.

- Hours will be limited during which site activities likely to create high levels of noise and vibration are carried out.
- A site representative responsible for matters relating to noise and vibration will be appointed prior to construction on site.

External noise and vibration monitoring will be undertaken at locations on the site boundary closest to sensitive locations. Monitors may be added, removed or relocated as necessary.

The noise monitoring terminals should provide the following at minimum:

- Logging at hourly intervals; and
- Daily CIC automated calibrations.

Vibration monitoring terminals should continually log vibration levels using the Peak Particle Velocity parameter (PPV, mm/s) in the X, Y and Z directions, in accordance with BS ISO 4866: 2010: *Mechanical vibration and shock – Vibration of fixed structures* – *Guidelines for the measurement of vibrations and evaluation of their effects on structures*.

The mounting of the transducer to the vibrating structure, by way of resin fixings only, will need to comply with BS EN ISO 5348: 1998: *Mechanical vibration and shock – Mechanical mounting of accelerometers*. In summary, the following ideal mounting conditions apply:

- The transducer and its mountings should be as rigid as possible;
- The mounting surfaces should be as clean and flat as possible;
- Simple symmetric mountings are best, and;
- The mass of the mounting should be small in comparison to that of the structure under test.

Piling

Secant piling will be required to allow excavation of the basement.

The proposed CFA piling is relatively quiet and vibrationless.

Form from Good Practice Guide for Construction and Demolition

Completed extract from *Air Quality Monitoring and Noise Control Unit's Good Practice Guide for Construction and Demolition*.

Locality

Identify those who may be affected by noise, including particularly sensitive locations (hospitals/schools) and determine ambient noise levels (noise maps or noise monitoring)

	Low	Medium	High
Expected duration of work			
Less than 6 months			
6 months to 12 months			
Over 12 months			X
Proximity of nearest sensitive receptors			
Greater than 50 metres from site			
Between 25m and 50m			
Less than 25 metres			X
Hospital or school within 100 metres			NA
Day time ambient noise levels			
High ambient noise levels (>65dB(A))			
Medium ambient noise levels (55-65dB(A))		X	
Low ambient noise levels (<55dB(A))			
Working Hours			
7am – 6pm Mon-Fri; 8am-1pm Sat	X		
Some extended evening or weekend work			
Some night time working, including likelihood of concrete power floating at night			
SUBTOTAL A	1	1	2

Work information

	Low	Medium	High
Location of works			
Majority within existing building			
Majority External			X
External Demolition			
Limited to two weeks			
Between 2 weeks and 3 months		X	
Over three months			
Ground Works			
Basement level planned			X
Non-percussive methods only	X		
Percussive methods for less than 3 months			
Percussive methods for more than 3 months			
Piling			
Limited to one week			
Bored Piling Only		X	
Impact or vibratory piling			
Vibration generating activities			
Limited to less than 1 week			
Between 1 week and 1 month		X	
Greater than 1 month			
SUBTOTAL B	1	3	2

	Low	Medium	High
Risk Assessment A	1	1	2
Risk Assessment B	1	3	2
Total	1	4	4

The column in total risk assessment with the most ticks indicates the risk category that should be employed for the site – HIGH RISK

Demolition and Main Contractor shall adhere to requirements of the following in the Good Practice Guide for Construction and Demolition:

- | | |
|--|----------------|
| 1. General Conditions | All Applicable |
| 2. Plan | All Applicable |
| 3. Vehicle Activity | All Applicable |
| 4. Demolition Phase | All Applicable |
| 5. Ground Works and Piling Phase | All Applicable |
| 6. Monitoring | All Applicable |
| 7. Communication and Liaison | All Applicable |
| 8. Extension of Working hours in exceptional circumstances – if required | |

7.4 Waste Management

This section outlines the measures that will be undertaken to minimise the quantity of waste produced at the site and the measures to handle the waste in such a manner as to minimise the effects on the environment.

Adherence to the C&D WMP prepared for the construction works will ensure that the management of waste arising is dealt with in compliance with the provisions of the Waste Management Acts, and Regulations made thereunder, the Litter Pollution Acts and the Eastern-Midlands Region Waste Management Plan 2015 – 2021, and that it will achieve optimum levels of waste reduction, re-use and recycling.

Typical waste materials that will be generated from the construction works will include:

- Soil and stones;
- Concrete, bricks, tiles and ceramics;
- Wood, glass and plastics;
- Metals;
- Gypsum-based construction material;
- Paper and cardboard;
- Mixed C&D waste;
- Chemicals (solvents, paints, adhesives, detergents etc.)

Hazardous wastes will be identified if present, removed and kept separate from other C&D Waste materials in order to avoid further contamination.

The management of all hazardous waste arisings, if they occur, shall be coordinated in liaison with Health and Safety Management.

Soil:

Soil sampling for environmental testing will be undertaken after the demolition phase of the development and prior to the removal of any soil offsite. All soil arisings will be tested and classified as either non-hazardous or hazardous in accordance with the EPA publication entitled 'Waste Classification: List of Waste & Determining if Waste is Hazardous or Non-Hazardous' 12 using the HazWasteOnline application (or similar approved classification method). The material will then need to be classified as clean, inert, non-hazardous or hazardous in accordance with the EC Council Decision 2003/33/EC 13 . If Asbestos or Asbestos Containing Material (ACMs) are identified in soil samples, the removal will only be carried out by a suitably permitted waste contractor, in accordance with S.I. No. 386 of 2006 Safety, Health and Welfare at Work (Exposure to Asbestos) Regulations 2006-2010. All asbestos will be taken to a suitably licensed or permitted facility.

Asbestos:

Removal of asbestos or ACMs will be carried out by a suitably qualified contractor and ACM's will only be removed from site by a suitably permitted/licenced waste contractor in accordance with S.I. No. 386 of 2006 Safety, Health and Welfare at Work (Exposure to Asbestos) Regulations 2006-2010. All material will be taken to a suitably licensed or permitted facility.

Other Hazardous Materials:

Paints, glues, adhesives and other known hazardous substances will be stored in designated areas separate from other C&D waste. They will generally be present in small volumes only and associated waste volumes generated will be kept to a minimum. Wastes will be stored in appropriate receptacles pending collection by an authorised waste contractor. In addition, WEEE (containing hazardous components), printer toner/cartridges, batteries (Lead, Ni-Cd or Mercury) and/or fluorescent tubes and other mercury containing waste may be generated from during C&D activities or temporary site offices. These wastes (if encountered) will be stored in appropriate receptacles in designated areas of the site pending collection by an authorised waste contractor.

7.4.1 Waste Minimisation

Waste minimisation measures proposed are summarised as follows:

- Materials will be ordered on an 'as needed' basis to prevent over supply;
- Materials will be correctly stored and handled to minimise the generation of damaged materials;
- Materials will be ordered in appropriate sequence to minimise materials stored on site;
- A waste tracking log will be established;
- Sub-contractors will be responsible for similarly managing their wastes; and
- All wood waste generated by site works will be inspected and examined and will be segregated as re-useable wood and scrap wood waste.

7.4.2 Waste Storage

The main waste storage area will be located in the site compound. A dedicated and secure area containing bins, and/or skips, and storage areas, into which all waste materials generated by construction site activities, will be established within the development.

Waste materials generated will be segregated on at the site compound, where it is practical. Where the on-site segregation of certain wastes types is not practical, off- site segregation will be carried out. There will be skips and receptacles provided to facilitate segregation at source. All waste receptacles leaving site will be covered or enclosed. The appointed waste contractor will collect and transfer the wastes as receptacles are filled. There are numerous waste contractors in the Dublin Region that provide this service.

The site construction manager will ensure that all staff are informed of the requirements for segregation of waste materials by means of clear signage and verbal instruction. Appointed employees will be made responsible for ensuring good site housekeeping.

7.4.3 Responsibility

It will be the responsibility of the construction manager to ensure that a written record of all quantities and natures of wastes removed from the site are maintained on-site in a waste file (in hardcopy or electronically).

It is the responsibility of the project manager or his/her delegate that all contracted waste haulage drivers hold an appropriate waste collection permit for the transport of waste loads and that all waste materials are delivered to an appropriately licensed or permitted waste facility in compliance with the relevant Regulations.

The contractor, as part of regular site inspection audits, will determine the effectiveness of the waste management strategy and will assist the project manager in implementing the measures under the C&D WMP and in determining the best methods for waste minimisation, reduction, re-use, recycling and disposal as the construction phase progresses and waste materials are generated.

Prior to commencement of the demolition, excavation and construction activity and removal of any waste off-site, details of the proposed destination of each waste stream will be provided to DCC, along with waste collection permit numbers.

7.5 Surface Water Management

Care will be taken to ensure that exposed soil surfaces are stable to minimise erosion. All exposed soil surfaces will be within the main excavation site which limits the potential for any offsite impacts. All run-off will be prevented from directly entering into any water courses as no construction will be undertaken directly adjacent to open water.

No significant dewatering will be required during the construction phase which would result in the localised lowering of the water table. There may be localised pumping of surface run-off from the excavations during and after heavy rainfall events to ensure that the excavation is kept relatively dry.

The following measures will be put in place during the construction phase to ensure protection of surface waterbodies. Construction works are informed by best practice guidance from Inland Fisheries Ireland on the prevention of pollution during development projects:

- Control of Water Pollution from construction Sites, Guidance for consultants and contractors (C532); and
- Guidelines on Protection of Fisheries During Construction Works in and Adjacent to Waters (2016).
- Environmental Good Practice on Site Guide (4th edition) (C741).

Surface water discharge from the site will be managed and controlled for the duration of the construction works until the permanently attenuated surface water drainage system of the proposed site is complete. A temporary drainage system shall be installed prior to the commencement of the construction works to collect surface water runoff by the site during construction.

7.5.1 Pollution Control

Management of Suspended solids in run-off

Any temporary storage of spoil, hardcore, crushed concrete or similar material will be stored as far as possible from any surface water drains and also stored in receptacles where possible. In order to minimise the risk of contamination, the stockpiled material will be removed off-site as soon as possible. Surface water drain gratings in areas near or close to where stockpiles are located will be covered by appropriate durable polyurethane covers or similar.

There will be no direct pumping of silty water from the works to any watercourse. Sediment entrapment facilities will be installed to reduce sediment discharges to downstream properties and receiving waters. All run-off leaving a disturbed area will pass through a sediment entrapment facility before it exits the site and flows downstream such as straw bales, silt fencing, silt barriers.

Concrete Run-off

Where concrete is delivered on site, only the chute is to be cleaned, using the smallest volume of water possible or brush cleaning only. No discharge of cement-contaminated waters to the construction phase drainage systems or directly to any artificial drain or watercourse will be allowed. Wash down of chute shall be at the bunded area in the site compound.

Accidental Spills and Leaks

No bulk chemicals will be stored within the active construction areas. Temporary oil and fuel storage tanks will be kept in the material storage area in suitable containers and will be appropriately self-bunded as required. Refuelling of vehicles and the addition of hydraulic oils or lubricants to vehicles will take place in designated areas of the site compound, where possible, which will be kept away from surface water drains.

Spill protection equipment such as absorbent mats, socks and sand will be available to be used in the event of an accidental release during refuelling. Training will be given to appropriate site workers in how to manage a spill event.

The following mitigation measures will be taken at the construction site in order to prevent any spillages to ground of fuels during machinery activities and prevent any resulting soil and/or groundwater quality impacts:

- Refuelling will be undertaken off site where possible;
- Where mobile fuel bowzers are used the following measures will be taken:
 - Any flexible pipe, tap or valve will be fitted with a lock and will be secured when not in use;
 - The pump or valve will be fitted with a lock and will be secured when not in use;
 - All bowzers must carry a spill kit;
 - Operatives must have spill response training; and

- Portable generators or similar fuel containing equipment will be placed on suitable drip trays.

Monitoring

Weekly checks will be carried out to ensure surface water drains are not blocked by silt, or other items, and that all storage is located at least 10m from surface water receptors. A regular log of inspections will be maintained, and any significant blockage or spill incidents will be recorded for root cause investigation purposes and updating procedures to ensure incidents do not reoccur.

8.0 SUMMARY

This CEMP sets out the overall management strategy for demolition, excavation and construction works for the proposed development. The CEMP aims to ensure the management of demolition and construction activity is carried out in a planned, structured and considered manner which minimises the impacts of the works on the local environment, residents and commercial activities in the vicinity of the site. The CEMP should be viewed as a live document that will be updated as the development progress and circumstances change, including any additional measures required pursuant to planning conditions by the Demolition and Construction contractors.

9.0 REFERENCES

1. Department of Environment, Heritage and Local Government (DOEHLG), *Quarries and Ancillary Activities, Guidelines for Planning Authorities* (2004).
2. DCC Good Practice Guide for Construction and Demolition.
2. Department of Transport Traffic Signs Manual 2010 – Chapter 8 Temporary Traffic Measures and Signs for Roadworks (2010)
3. Department of Transport Guidance for the Control and Management of Traffic at Road Works (2010)
4. Design Manual for Roads and Bridges & Design Manual for Urban Roads & Streets (2019)
5. US Environment Protection Agency (USEPA), *Compilation of Air Pollutant Emission Factors, AP-42, Fifth Edition (periodically updated)* (1986).
6. The Scottish Office – Development Department, *Planning Advice Note PAN50 Controlling the Environmental Effects Of Surface Mineral Workings Annex B: The Control of Dust at Surface Mineral Workings* (1996).
7. Institute of Air Quality Management (IAQM), *Guidance on the Assessment of Dust from Demolition and Construction* (2014).
8. UK Office of Deputy Prime Minister, *Controlling the Environmental Effects of Recycled and Secondary Aggregates Production Good Practice Guidance* (2002).
9. USEPA, *Fugitive Dust Technical Information Document for the Best Available Control Measures* (1997).
10. *Waste Management Acts 1996 – 2011 Litter Pollution Act 1997* (No. 12 of 1997) as amended
11. *Eastern-Midlands Region Waste Management Plan 2015 – 2021* (2015)
12. Construction Industry Research and Information Association (CIRIA) *Control of Water Pollution from construction Sites, Guidance for consultants and contractors (C532)*.
13. CIRIA, *Environmental Good Practice on Site* (3rd edition) (C692).

Appendix 1 – DCC Good Practice Guide for Construction and Demolition



Air Quality Monitoring and Noise Control Unit's Good Practice Guide for Construction and Demolition

Prior to the commencement of work on the site a construction and demolition plan must be developed. When developing the construction and demolition plan reference must be made to the requirements of the **Air Quality Monitoring and Noise Control Unit's Good Practice Guide for Construction and Demolition**.

Regardless of the risk category initially assigned to a development on receipt of a complaint additional control measures may be required.

This Guide has been produced with reference to the London Good Practice Guide: Noise and Vibration Control for Demolition and Construction produced by the London Authorities Noise Action Forum, July 2016.



In order to ensure that demolition and construction work does not have an adverse impact on those living and working nearby, the following best practice guidance has been developed. All construction and demolition work has the potential to have adverse environmental impacts no matter what the scale. The following best practice guide sets out the measures which all developers should consider prior to commencement of work and provides further recommendations for the control of noise, vibration and air pollution.

A risk based approach is to be used taking into account the locality, nature of the work and the expected duration of the work.

Risk Assessment A – Locality/Site Information

The site should be assessed in relation to the duration of the work, distance to sensitive receptors, ambient noise levels and working hours. Tick the field most likely to apply and add up the number of ticks in each column.

Risk Assessment B - Work Information

Tick the field that is most likely to represent the works in each category, add up the total number of ticks in each column.

Total Risk Assessment

The table 'total risk assessment' contains the sub-total numbers from 'Risk Assessment A and B. The column in total risk assessment with the most ticks indicates the risk category that should be employed for the site.

If two risk categories have an equal number of ticks, the higher category of the two shall apply. Once the risk category is known the 'good practice measures' outlined in this code of practice shall be employed.

NB: Please note that Dublin City Council may provide a final risk assessment level based on local environmental and historical factors which may be appropriate to the site in order to ensure that residential amenities of residents in adjoining and adjacent premises are protected.

1. Locality

Identify those who may be affected by noise, including particularly sensitive locations (hospitals/schools) and determine ambient noise levels (noise maps or noise monitoring). Sensitive receptors include, residents, businesses etc.

	Low	Medium	High
Expected duration of work			
Less than 6 months			
6 months to 12 months			
Over 12 months			
Proximity of nearest sensitive receptors			
Greater than 50 metres from site			
Between 25m and 50m			
Less than 25 metres			
Hospital or school within 100 metres			
Day time ambient noise levels			
High ambient noise levels (>65dB(A))			
Medium ambient noise levels (55-65dB(A))			
Low ambient noise levels (<55dB(A))			
Working Hours			
7am – 6pm Mon-Fri; 8am-1pm Sat			
Some extended evening or weekend work			
Some night time working, including likelihood of concrete power floating at night			
SUBTOTAL A			

2. Work information

	Low	Medium	High
Location of works			
Majority within existing building			
Majority External			
External Demolition			
Limited to two weeks			
Between 2 weeks and 3 months			
Over three months			
Ground Works			
Basement level planned			
Non-percussive methods only			
Percussive methods for less than 3 months			
Percussive methods for more than 3 months			
Piling			
Limited to one week			
Bored Piling Only			
Impact or vibratory piling			
Vibration generating activities			
Limited to less than 1 week			
Between 1 week and 1 month			
Greater than 1 month			
SUBTOTAL B			

	Low	Medium	High
Risk Assessment A			
Risk Assessment B			
Total			

The column in total risk assessment with the most ticks indicates the risk category that should be employed for the site.

1. General Considerations

All site staff shall be briefed on noise mitigation measures and the application of best practicable means to be employed to control noise.	All sites
Good Quality site hoarding should be erected to maximise the reduction in noise levels	Medium and High risk sites
The contact details of the contractor and site manager shall be displayed to the public, together with the permitted operating hours, including any special permissions given for out of hours work	Medium and High risk sites
The site entrance shall be located to minimise disturbance to noise sensitive receptors	Medium and High risk sites
Internal haul routes shall be maintained and steep gradients shall be avoided	Medium and High risk sites
Material and plant loading and unloading shall only take place during normal working hours unless the requirement for extended hours is for traffic management(i.e. road closure) or health and reasons(application must be made to DCC a minimum of 4 days prior to proposed works)	All sites
Use rubber linings in chutes, dumpers and hoppers to reduce impact noise	Medium and High risk sites
Minimise opening and shutting of gates through good coordination of deliveries and vehicle movements	Medium and High risk sites
No materials shall be burned on site	All sites
Adequate dust/debris screening should be in place at the site boundary to contain and minimise the amount of windblown dust. This must be maintained in good condition at all times.	Medium and High Risk sites
All consignments containing material with the potential to cause air pollution being transported by skips, lorries, trucks or tippers must be covered during transit on and off site.	All sites
The site shall be dampened down as necessary to minimise windblown dust when necessary or during periods of dry weather. Where dust is likely to be a persistent problem a water spray system e.g. (IBC tanks fitted with hoses) must be put in place from the commencement of the works where required.	All sites
Dust suppression equipment must be used when point source emissions are likely.	All sites
The entry and exit points to the site should be constructed of hard standing which is regularly dampened to minimise dust emissions.	Medium and High Risk Sites

Use of road sweeper and/or hand held dust vacuums as required to wash external site perimeter to include pavements.	All sites
---	-----------

2. Plant

Ensure that each item of plant and equipment complies with the noise limits quoted in the relevant European Commission Directive 2000/14/EC	All sites
Fit all plant and equipment with appropriate mufflers or silencers of the type recommended by the manufacturer	All sites
Use all plant and equipment only for the tasks for which it has been designed	All Sites
Shut down all plant and equipment in intermittent use in the intervening periods between work or throttle down to a minimum	All sites
Power all plant by mains electricity where possible rather than generators	Medium and High Risk Sites
Maximise screening from existing features or structures and employ the use of partial or full enclosures for plant	Medium and High Risk Sites
Locate movable plant away from noise sensitive receptors	All sites

3. Vehicle activity

Ensure all vehicle movements (on site) occur within normal working hours. (other than where extension of work requiring such movements has been granted in cases of required road closures or for health and safety reasons)	All sites
Plan deliveries and vehicle movements so that vehicles are not waiting or queuing on the public roads. If unavoidable engines should be turned off.	Medium and High Risk Sites
Minimise the opening and closing of the site access through good coordination of deliveries and vehicle movements	Medium and High Risk Sites
Plan the site layout to ensure that reversing is kept to a minimum	Medium and High Risk Sites
Where reversing is required use broadband reverse sirens or where it is safe to do so disengage all sirens and use banks-men	Medium and High Risk Sites
Rubber/neoprene or similar non-metal lining material matting to line the inside of material transportation vehicles to avoid first drop high noise levels.	Medium and High Risk Sites
Wheel washing of vehicles prior to exiting the site shall take place to ensure that adjoining	Medium and High Risk Sites

roads are kept clean of dirt and debris. Regular washing of adjoining streets should also be carried out by the developer, as required by mechanical road sweepers	
--	--

4. Demolition Phase

Employ the use of acoustic screening; this can include planning the demolition sequence to utilise screening afforded by buildings to be demolished.	Medium and High Risk Sites
If working out of hours for Health and Safety reasons (following approval by DCC) limit demolition activities to low level noise activity unless absolutely unavoidable)	All sites
Use low impact demolition methods such as non-percussive plant where practicable	Medium and High Risk Sites
Use rotary drills and 'bursters' activated by hydraulic or electrical power or chemically based expansion compounds to facilitate fragmentation and excavation of hard material.	High Risk sites
Avoid the transfer of noise and vibration from demolition activities to adjoining occupied buildings through cutting any vibration transmission path or by structural separation of buildings	Medium and High Risk Sites
Consider the removal of larger sections by lifting them out and breaking them down either in an area away from sensitive receptors or off site.	High Risk Sites

5. Ground Works and Piling Phase

The following hierarchy of groundwork/piling methods should be used if ground conditions, design and safety allows: <ul style="list-style-type: none"> • pressed in methods, e.g., hydraulic jacking • Auger/bored piling • Diaphragm walling • Vibratory piling or vibro-replacement • Driven Piling or dynamic consolidation 	Medium and High Risk Sites
The location and layout of the piling plant should be designed to minimise potential noise impact of generators and motors	Medium and High Risk Sites
Where impact piling is the only option utilise a non-metallic dolly between the hammer and driving helmet or enclose the hammer and helmet with an acoustic shroud	Medium and High Risk Sites

Consider concrete pour sizes and pump locations. Plan the start of concrete pours as early as possible to avoid overruns	Medium and High Risk Sites
Where obstructions are encountered, work should be stopped and a review undertaken to ensure that work methods that minimise noise are used.	Medium and High Risk Sites
When using an auger piling rig do not dislodge material from the auger by rotating it back and forth. Use alternate methods where safe to do so.	Medium and High Risk Sites
Prepare pile caps using methods which minimise the use of breakers, e.g., use hydraulic splitters to crack the top of the pile.	Medium and High Risk Sites

6. Monitoring

Establish pre-existing levels of ambient noise by baseline monitoring or use of the noise maps.	Medium and High Risk Sites
<p>Carry out regular on site observation monitoring and checks/audits to ensure that BPM is being used at all times. Such checks shall include;</p> <ul style="list-style-type: none"> • Hours of work • Presence of mitigation measures • Number and type of plant • Construction methods <p>Site reviews must be recorded and made available for inspection</p>	High Risk Sites
<p>Monitor noise and vibration continuously during demolition, piling, excavation and sub and superstructure works at agreed locations and report to DCC at agreed intervals and in an agreed format.</p> <p>To comply with this the following must take place.</p> <p>The monitoring locations for existing sites as agreed with officers of Dublin City Council must remain in situ. If additional monitoring is required this will be provided and the new locations will be agreed with Dublin City Council. For all new sites the monitoring locations must be agreed with Dublin City Council.</p> <p>The results of the monitoring must be forwarded to officers of the Air Quality Monitoring and Noise Control Unit every two weeks in the following format:</p> <ul style="list-style-type: none"> • Provide the construction noise level as defined in British Standard 5228 and the peak particle velocity readings for the hours of operation of the site. This will 	High Risk Sites

<p>include the construction noise level for any overtime period worked outside of normal working hours. Provide a report detailing and discussing the noise and vibration levels over the reporting period. If a breach is recorded the follow up action that took place to prevent any further breaches must be included in the report.</p> <ul style="list-style-type: none"> • This information must be provided in electronic format If results are required owing to complaints the results will be provided as soon as possible by the contractor to Dublin City Council. 	
Appraise and review working methods, processes and procedures on a regular basis to ensure continuous development of BPM	Medium and High Risk Sites
The 'ABC' Method detailed in Paragraph E.3.2 of BS 5228-1:2009 +A1:2014 shall be used to determine acceptable noise levels for day, evening and night time work.	Medium and High Risk Sites
Vibration levels must be kept below 1.0 mm/sec (PPV) where possible. Where levels are expected to exceed this value. Dublin City Council should be notified.	Medium and High Risk Sites
Appropriate dust suppression must be employed to prevent fugitive emissions affecting those occupying neighbouring properties or pathways	All sites
Street and footpath cleaning must be undertaken during the demolition and ground works phase to minimise dust emissions	Medium and High Risk Sites
<p>The following air quality monitoring procedures must be applied:</p> <ol style="list-style-type: none"> 1. Continuous real time particulate (i.e. PM10 and PM2.5) monitoring along the site boundary must be undertaken during any demolition, ground works or during a construction phase which Dublin City Council deems necessary. The location of particulate monitors to be agreed with DCC prior to installation. The results of the monitoring shall be made available to DCC on request in an agreed format. 2. Dust deposition monitoring must be undertaken using a methodology agreed in advance with DCC. 	Medium and High Risk Sites

7. Communication and Liaison


A Community Liaison Plan should be developed by the developer in consultation with local residents/businesses and a single point of contact nominated to engage with Dublin City Council and the residents/businesses and to handle complaints and communication of site information. A copy of this plan must be sent to Dublin City Council Planning Department as a matter of urgency in the case of sites where development has already commenced and 14 days in advance of commencement of works for any other site	Medium and High Risk Sites
Contact details for the site manager and liaison officer should be displayed prominently on the site hoarding	Medium and High Risk Sites
All staff should be briefed on the complaints procedure and the mitigation requirement and their responsibilities to register and escalate complaints received.	Medium and High Risk Sites
Send regular updates at appropriate intervals to all identified affected neighbours/ businesses via a newsletter and post relevant information on the site hoarding. Also make the information available via email/website including weekly noise monitoring reports	Medium and High Risk Sites
Arrange regular community liaison meetings at appropriate intervals including prior to commencement of the project.	High Risk Sites
Meet regularly with neighbouring construction sites to ensure activities are coordinated to minimise any potential cumulative issues.	High Risk Sites

Extensions of Working Hours in exceptional circumstances

Ensure at least 4 days notice is given to Dublin City Council Planning Department when applying for extensions to normal working hours. Do not undertake out of hours work unless permission to do so has been granted.	All sites
The applicant must demonstrate in writing that the works required cannot be carried out during normal working hours. The documentation sent in must be accompanied by a detailed engineering or/and traffic management or/and safety case as to why the works are required outside normal hours. Power floating after 6pm is the only activity that will be permitted during the extensions where they relate to required large concrete pours. All reasonable and appropriate measures to minimise noise associated with these works	All sites

must be put in place and no works other than those approved may be carried out during extended working hours. The Developer/his agent must give the times and dates of the proposed work, and the mitigation measures that are to be used to minimise noise/disturbance	
Advise neighbours about requirement for and duration of any permitted works outside of normal working hours, and associated environmental mitigation measures being put in place during the course of the extended works, following receipt of approval from DCC	All sites
All complaints will be referred directly to the site liaison person and a reply must issue to the complaint within 3 hours of receipt of the complaint.	All sites
A log of all complaints and a summary of how they were dealt with should be kept and be made available to DCC, as required	All sites
Any breaches of permitted working hours or permitted extended working hours or developers or subcontractors not carrying out their requirements under this protocol may lead to enforcement action and may also result in the withdrawal of any extension of hours of works for a period that will be at the discretion of Dublin City Council.	All sites

Appendix 2 – Site Layout



Rev	Revision details	By	Date
1	Drawn by: MW		For discussion
2	Design by: MW		For tender
3	Check by: JJC		For construction



JJC
JJCampbell
and
Associates
Civil & Structural Engineers

JJCampbell & Associates
Consulting Civil & Structural Engineers
• +353 (0) 209 0538
• info@jjc.ie
www.jjc.ie



IONet
INTERNATIONAL CERTIFICATION NETWORK



ACEI
MEMBER OF

Client
ARBATAX ULC - BLACKPITS

Architect
HR

Project Name
BLACKPITTS LRD

Drawing Title
CMP - SITE SETUP

Original Drawing Size : A1	
Scale : SEE DRAWING	Copyright © JJ Campbell & Assoc
Project No. 2419-10	Drawing No. CMP1